## Schedule for Acquisition of Access to Land Required for ALMA in Region II

	Task Name	Start	Finish	Duration	Feb 2003	Mar 2003	Apr 2003	May 2003
ID								27 5/4 5/11 5/18 5/25
	I DN (Cantings) does correct and complete to be cent to				22 23 270 223	0,2 0,3 0,70 0,20 0	300 110 1170 1120 11	27   677   6777   6770   6720
1	BN (Santiago) docs correct and complete, to be sent to Region2? Confirm shipment to Region2.	02/03/2003	02/07/2003	1w				
2	Verify Feb 20 date for Acquisition Comm. Meeting, with ALMA on agenda, and receipt of docs from Santiago.	02/10/2003	02/14/2003	1w				
3	Verify that the Acquisition Comm. results were sent to BN Santiago.	02/20/2003	02/21/2003	.4w				
4	Push for issuance of letter from BN with three offers.	02/24/2003	02/28/2003	1w				
5	AUI & ESO approval of By-Laws for Chajnantor Radioastronomia (CR).	2/4/2003	02/28/2003	3.8w				
6	Iteration of language in contract between BN and CR must be completed by parties involved.	2/4/2003	02/28/2003	3.8w				
7	Sign letter accepting BN offers.	03/03/2003	03/07/2003	1w				
8	Sign MOUs: CONICYT and Region2.	03/03/2003	03/07/2003	1w				
9	Deposit letters of credit with BN.	03/07/2003	03/14/2003	1.2w				
10	Push BN for rapid publication of decrees by 14 Mar 2003.	03/07/2003	03/14/2003	1.2w				
11	Create Chajnantor Radioastronomia.	02/03/2003	03/14/2003	6w				
12	Sign contract between BN and CR.	03/17/2003	03/24/2003	1.2w				
13	Sign contract between CR and Executives	03/24/2003	03/31/2003	1.2w			]	
14	Sign contract between BN and Executives for ROW.	03/17/2003	03/31/2003	2.2w				
15	Get provisional access permit for ROW and OSF.	03/17/2003	03/31/2003	2.2w				
16	Complete purchase of OSF.	02/03/2003	05/30/2003	17w		_	_	